

Road Construction – Project Status

COUNTY WORK – MAINTENANCE

CP 2018-02 Pavement Markings

CP 2018-02 Pavement Markings

Anticipated completion date is July 13, 2018

Updated June 28, 2018

CP 2018-05 Crack Filling

CP 2018-05 Crack Filling

Contract is to be completed by July 31, 2018.

Roads to be crack-filled include CSAH's 2, 4, 12, 16, 17, 22, 25, and 26.

Updated June 27, 2018

COUNTY WORK – CONSTRUCTION

SAP 028-599-082 Looney Valley Road, Houston Twp, Replace Bridge #1703

SAP 028-599-082

Construct Bridge #1703 with new Bridge #28J56 and approach grading.

Anticipation completion date is July 20, 2018

Road will be closed during construction.

Updated June 27, 2018

SAP 028-627-010 Paving CSAH 27 from TH 76 to TH 44.

SAP 028-627-010

Bituminous Surfacing, Full Depth Reclamation, ADA curb ramps and Aggregate Shouldering.

Located on CSAH 27, between the Jct with TH 44 and TH 76.

Anticipation completion date is July 27, 2018

Expect delays during construction.

Updated June 27, 2018

SAP 028-599-088 Fort Ridgley Road, Sheldon Twp, Replace Bridge #L4549

SAP 028-599-088 Replace Bridge #L4549 with new Bridge #28J57 and approach grading.

Construction to begin in late Summer 2018

Updated June 27, 2018

COUNTY WORK – IN DESIGN WITH ANTICIPATED CONSTRUCTION IN 2018

SAP 028-604-036 CSAH 4 Replace Bridge #92280

SAP 028-604-036 Replace Bridge #92280 with new Bridge #28J59 and approach grading.

Project is ready to bid.

Anticipate construction to begin in Fall 2018/2019

Updated June 27, 2018

SAP 028-599-097 Hatleli Drive, Yucatan Twp, Replace Bridge #R0624

SAP 028-599-097 Replace Bridge #R0624 with new Bridge #28J64 and approach grading.

Design Complete. Plat update and R/W yet to be completed.

Construction anticipated to begin the Fall 2018.

Road will be closed during construction.

Updated June 27, 2018

SAP 028-599-085 Old Indian Trail Road, Spring Grove Twp, Replace Bridge #L3990

SAP 028-599-085 Replace Bridge #L3990 with new Bridge #28J58 and approach grading.

Design complete. R/W to be acquired.

Road/Bridge closed until further notice.

Updated June 27, 2018

CR = County Road

CSAH = County State Aid Highway

TH = State Truck Highway